BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to roads & drains sanjeevininagara in ward no.07 Byataranapura.
2	Amount of Work Portion	-
3	Estimate cost	75.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	149/19-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/149/19-20 Date: 08.11.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	07/07/2020
9	Date of receipt of application in the sub-division office	07/07/2020
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	180 days
15	Date of recommending time limit applied for	07/07/2020
16	Wheather the original application of contractor is enclosed	Yes.

17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Yes
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	09.01.2020 to 22.01.2020 Rs 5000/- Fine may be considered & Remaining Period due to covid-19 EOT may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE Recommendation with a fine (penality) of Rs. 5000/-

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone